



**PRINCE WILLIAM COUNTY**  
**Department of Development Services – Building Development Division**

**RESIDENTIAL POOLS, SPAS, AND HOT TUBS**  
**INSPECTIONS CERTIFICATION**

Version 2020\_0621

SITE ADDRESS _____ _____
PROJECT NAME _____

POOL CONTRACTOR	PLUMBING CONTRACTOR
PERMIT # BLD20___ - _____	PERMIT # PLB20___ - _____
NAME _____	NAME _____
ADDRESS _____	ADDRESS _____
STATE REGISTRATION # _____	MASTER # _____
CLASS __ TEL # _____	CLASS __ TEL # _____

**THE FOLLOWING POOL AND PLUMBING RELATED WORK WAS INSPECTED:**

- |  |  |
|--|--|
| <input type="checkbox"/> All work is installed per County Approved Plans, manufacturer guidelines/installation instructions and the ISPSC.                       | <input type="checkbox"/> All diving envelopes, walls and offset ledges are installed per the approved plans, and the ISPSC.                    |
| <input type="checkbox"/> All circulation piping has been installed per the manufacturers installation instructions and has been tested to be liquid tight.       | <input type="checkbox"/> All general and dimensional designs are within the allowable construction tolerances specified in the approved plans. |
| <input type="checkbox"/> All circulation piping subject to freezing is installed to allow for drainage or evacuation.  | <input type="checkbox"/> All water depths, slope breaks and waterlines are installed per the approved plans.                                   |
| <input type="checkbox"/> All drain covers and suction fittings are dated, listed, and labeled to meet ASPSC 7 standard for <i>suction entrapment avoidance</i> . | <input type="checkbox"/> All under water features and appurtenances are installed to prevent entrapment.                                       |
| <input type="checkbox"/> All pool floor slopes are installed per the approved plans.   | <input type="checkbox"/> All material used are non-toxic and compatible.   |
| <input type="checkbox"/> All ladders, recessed treads, handrails and handholds are installed per the ISPSC.  | <input type="checkbox"/> All diving equipment is installed per the ISPSC and the manufacturers installation instructions.                      |

DATE OF INSPECTION(S) \_\_\_\_\_ TIME OF INSPECTION(S) \_\_\_\_\_

A COPY OF ALL REQUIRED PERMITS WERE POSTED ON THE CONSTRUCTION SITE AT THE TIME OF THIS INSPECTION. I CERTIFY THAT THE INSTALLATION MEETS ALL REQUIREMENTS OF THE VIRGINIA UNIFORM STATEWIDE BUILDING CODE.

SIGNATURE OF POOL CONTRACTOR \_\_\_\_\_

DATE \_\_\_\_\_  *By checking this box, I agree to electronically signing this form.*

SIGNATURE OF MASTER PLUMBING CONTRACTOR \_\_\_\_\_

DATE \_\_\_\_\_  *By checking this box, I agree to electronically signing this form.*

REMARKS _____ <p align="center"><i>Staff Use Only</i></p>
--