



PRINCE WILLIAM COUNTY
Department of Development Services – Building Development Division

RESIDENTIAL POOLS, SPAS, AND HOT TUBS
INSPECTIONS CERTIFICATION

Version 2017_0227

SITE ADDRESS _____ _____ _____
PROJECT NAME _____ _____

POOL CONTRACTOR	PLUMBING CONTRACTOR
PERMIT # BLD20 ___ - _____	PERMIT # PLB20 ___ - _____
NAME _____	NAME _____
ADDRESS _____	ADDRESS _____
STATE REGISTRATION # _____	MASTER # _____
CLASS __ TEL # _____	CLASS __ TEL # _____

THE FOLLOWING POOL AND PLUMBING RELATED WORK WAS INSPECTED:

- | | |
|--|--|
| <input type="checkbox"/> All work is installed per County Approved Plans, manufacturer guidelines/installation instructions and the ISPSC.
<input type="checkbox"/> All circulation piping has been installed per the manufacturers installation instructions and has been tested to be liquid tight.
<input type="checkbox"/> All circulation piping subject to freezing is installed to allow for drainage or evacuation.
<input type="checkbox"/> All drain covers and suction fittings are dated, listed, and labeled to meet ASPSC 7 standard for <i>suction entrapment avoidance</i> .
<input type="checkbox"/> All pool floor slopes are installed per the approved plans.
<input type="checkbox"/> All ladders, recessed treads, handrails and handholds are installed per the ISPSC. | <input type="checkbox"/> All diving envelopes, walls and offset ledges are installed per the approved plans, and the ISPSC.
<input type="checkbox"/> All general and dimensional designs are within the allowable construction tolerances specified in the approved plans.
<input type="checkbox"/> All water depths, slope breaks and waterlines are installed per the approved plans.
<input type="checkbox"/> All under water features and appurtenances are installed to prevent entrapment.
<input type="checkbox"/> All material used are non-toxic and compatible.
<input type="checkbox"/> All diving equipment is installed per the ISPSC and the manufacturers installation instructions. |
|--|--|

DATE OF INSPECTION(S) _____ TIME OF INSPECTION(S) _____

A COPY OF ALL REQUIRED PERMITS WERE POSTED ON THE CONSTRUCTION SITE AT THE TIME OF THIS INSPECTION. I CERTIFY THAT THE INSTALLATION MEETS ALL REQUIREMENTS OF THE VIRGINIA UNIFORM STATEWIDE BUILDING CODE.

SIGNATURE OF POOL CONTRACTOR _____

DATE _____

SIGNATURE OF MASTER PLUMBING CONTRACTOR _____

DATE _____

REMARKS 	<i>Staff Use Only</i>
----------------------------	-----------------------