



## COMMERCIAL POOLS, SPAS AND HOT TUBS INSPECTIONS CERTIFICATION

Version 2023\_0209

<b>SITE ADDRESS</b> _____ _____ _____
<b>PROJECT NAME</b> _____

POOL/GENERAL CONTRACTOR	PLUMBING CONTRACTOR
<b>PERMIT # BLD20</b> ____ - ____	<b>PERMIT # PLB20</b> ____ - ____
<b>NAME</b> _____	<b>NAME</b> _____
<b>ADDRESS</b> _____	<b>ADDRESS</b> _____
<b>STATE REGISTRATION #</b> _____	<b>MASTER #</b> _____
<b>CLASS</b> ____ <b>TEL #</b> _____	<b>CLASS</b> ____ <b>TEL #</b> _____

**THE FOLLOWING POOL AND PLUMBING RELATED WORK WAS INSPECTED:**

- |  |   |
|--|---|
| <ul style="list-style-type: none"> <li><input type="checkbox"/> All work is installed per County Approved Plans, manufacturer guidelines/installation instructions and the ISPSC.</li> <li><input type="checkbox"/> All circulation piping has been installed per the manufacturers installation instructions and has been tested to be liquid tight and is sufficiently supported.</li> <li><input type="checkbox"/> All circulation piping subject to freezing is installed to allow for drainage or evacuation.</li> <li><input type="checkbox"/> All drain covers and suction fittings are dated, listed, and labeled to meet ASPSC 7 standard for <i>suction entrapment avoidance</i>.</li> <li><input type="checkbox"/> All pool floor slopes are installed per the approved plans.</li> <li><input type="checkbox"/> All ladders, recessed treads, handrails and handholds are installed per the ISPSC.</li> <li><input type="checkbox"/> All pumps, motors, and related circulation equipment is listed and labeled for the application and installed per the manufacturer's installation instructions.</li> </ul> | <ul style="list-style-type: none"> <li><input type="checkbox"/> All diving envelopes, walls and offset ledges are installed per the approved plans, and the ISPSC.</li> <li><input type="checkbox"/> All general and dimensional designs are within the allowable construction tolerances specified in the approved plans.</li> <li><input type="checkbox"/> All water depths, slope breaks and waterlines are installed per the approved plans.</li> <li><input type="checkbox"/> All walking surfaces surrounding the pool/spa are <i>slip resistant</i>.</li> <li><input type="checkbox"/> All under water features and appurtenances are installed to prevent entrapment.</li> <li><input type="checkbox"/> All material used are non-toxic and compatible.</li> <li><input type="checkbox"/> All diving equipment is installed per the ISPSC and the manufacturers installation instructions.</li> </ul> |
|--|---|

DATE OF INSPECTION(S) \_\_\_\_\_ TIME OF INSPECTION(S) \_\_\_\_\_

A COPY OF ALL REQUIRED PERMITS WERE POSTED ON THE CONSTRUCTION SITE AT THE TIME OF THIS INSPECTION. I CERTIFY THAT THE INSTALLATION MEETS ALL REQUIREMENTS OF THE VIRGINIA UNIFORM STATEWIDE BUILDING CODE.

SIGNATURE OF POOL/GENERAL CONTRACTOR \_\_\_\_\_

DATE \_\_\_\_\_  *By checking this box, I agree to electronically signing this form.*

SIGNATURE OF MASTER PLUMBING CONTRACTOR \_\_\_\_\_

DATE \_\_\_\_\_  *By checking this box, I agree to electronically signing this form.*

REMARKS	<i>Staff Use Only</i>
---------	-----------------------