



**PRINCE WILLIAM COUNTY**  
**Department of Development Services – Building Development Division**

**RESIDENTIAL POOLS, SPAS, AND HOT TUBS**  
**INSPECTIONS CERTIFICATION**

Version 2017\_0227

SITE ADDRESS _____ _____ _____
PROJECT NAME _____ _____

POOL CONTRACTOR	PLUMBING CONTRACTOR
PERMIT # BLD20 ___ - _____ NAME _____ ADDRESS _____ STATE REGISTRATION # _____ CLASS __ TEL # _____	PERMIT # PLB20 ___ - _____ NAME _____ ADDRESS _____ MASTER # _____ CLASS __ TEL # _____

**THE FOLLOWING POOL AND PLUMBING RELATED WORK WAS INSPECTED:**

- |   |  |
|---|--|
| <ul style="list-style-type: none"> <li><input type="checkbox"/> All work is installed per County Approved Plans, manufacturer guidelines/installation instructions and the ISPSC.</li> <li><input type="checkbox"/> All circulation piping has been installed per the manufacturers installation instructions and has been tested to be liquid tight.</li> <li><input type="checkbox"/> All circulation piping subject to freezing is installed to allow for drainage or evacuation.</li> <li><input type="checkbox"/> All drain covers and suction fittings are dated, listed, and labeled to meet ASPSC 7 standard for <i>suction entrapment avoidance</i>.</li> <li><input type="checkbox"/> All pool floor slopes are installed per the approved plans.</li> <li><input type="checkbox"/> All ladders, recessed treads, handrails and handholds are installed per the ISPSC.</li> </ul> | <ul style="list-style-type: none"> <li><input type="checkbox"/> All diving envelopes, walls and offset ledges are installed per the approved plans, and the ISPSC.</li> <li><input type="checkbox"/> All general and dimensional designs are within the allowable construction tolerances specified in the approved plans.</li> <li><input type="checkbox"/> All water depths, slope breaks and waterlines are installed per the approved plans.</li> <li><input type="checkbox"/> All under water features and appurtenances are installed to prevent entrapment.</li> <li><input type="checkbox"/> All material used are non-toxic and compatible.</li> <li><input type="checkbox"/> All diving equipment is installed per the ISPSC and the manufacturers installation instructions.</li> </ul> |
|---|--|

DATE OF INSPECTION(S) \_\_\_\_\_ TIME OF INSPECTION(S) \_\_\_\_\_

A COPY OF ALL REQUIRED PERMITS WERE POSTED ON THE CONSTRUCTION SITE AT THE TIME OF THIS INSPECTION. I CERTIFY THAT THE INSTALLATION MEETS ALL REQUIREMENTS OF THE VIRGINIA UNIFORM STATEWIDE BUILDING CODE.

SIGNATURE OF POOL CONTRACTOR \_\_\_\_\_

DATE \_\_\_\_\_

SIGNATURE OF MASTER PLUMBING CONTRACTOR \_\_\_\_\_

DATE \_\_\_\_\_

REMARKS	<i>Staff Use Only</i>
---------	-----------------------