



### Residential Duct Leakage Test Certification

Version 2023-5-1

#### HOME DATA

MODEL \_\_\_\_\_

PERMIT NUMBER \_\_\_\_\_

SITE ADDRESS \_\_\_\_\_

SQUARE FEET OF CONDITION FLOOR AREA \_\_\_\_\_

#### TEST RESULTS

ROUGH-IN TEST RESULTS WITHOUT AIR HANDLER: \_\_\_\_\_ CFM

ROUGH-IN TEST RESULTS WITH AIR HANDLER INSTALLED: \_\_\_\_\_ CFM

POST-CONSTRUCTION RESULTS: \_\_\_\_\_ CFM

**Rough-in Test:** The total leakage shall be less than or equal to 4 cubic feet per minute (113.3 L/min) per 100 square feet (9.29 m2) of conditioned floor area where the air handler is installed at the time of the test. Where the air handler is not installed at the time of the test, the total leakage shall be less than or equal to 3 cubic feet per minute (85 L/min) per 100 square feet (9.29 m2) of conditioned floor area.

**Post Construction Test:** Total leakage shall be less than or equal to 4 cubic feet per minute (113.3 L/ min) per 100 square feet (9.29 m2) of conditioned floor area.

I Certify that these Duct Leakage Rates are Accurate and Determined using Standard Duct Testing Practices.

I Certify that these Duct Leakage Rates are Accurate and Determined using Standard Duct Testing Practices

Company Name: \_\_\_\_\_

Technician (Print): \_\_\_\_\_

Technician Signature: \_\_\_\_\_ **Date:** \_\_\_\_\_

*By checking this box, I agree to electronically signing this form.*